QC ABSTRACT

NAME OF WORK: Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	Precast (300mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1

Scanned with CamScanner

8	Brick	Compressive Strength	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		EFFLORESCENCE	One Test		1	1
		DIMENSIONS AND TOLERANCES	One Test		1	1
9	PCC(M20)	Compressive Strength(7days and 28days)	2 set /1-5 cum	12.15	4	4
10	Drain Bottom Raft Concrete M25	Compressive Strength(7days and 28days)	4set /31-50 cum	48.97	8	8
11	Drain SideWall Concrete M25	Compressive Strength(7days and 28days)	5 set /50-100 cum	56.29	10	10
12	Drain Bottom Raft Concrete M25	Compressive Strength(7days and 28days)	5 set /50-100 cum	58.05	10	10
13	Drain SideWall Concrete M25	Compressive Strength(7days and 28days)	5 set /50-100 cum	65.85	10	10
14	Drain Bottom Raft Concrete M25	Compressive Strength(7days and 28days)	3 set /16-30 cum	20.17	6	6
15	Drain SideWall Concrete M25	Compressive Strength(7days and 28days)	2 set /6-15 cum	8.38	4	4
16	Cement Concrete Pavemet (M30)	Compressive Strength(7days and 28days)	3 set /16-30 cum	16	6	6
17	Cement Concrete Pavemet (M20)	Compressive Strength(7days and 28days)	2 set /6-15 cum	15	4	4
18	Chain Link Fencing	Average Thickness	One Test		1	1
		Dia of line wire	One Test		1	1
		Mesh size	One Test		1	1
		Nominal dia of mesh wire	One Test		1	1
		Bend Test	One Test		1	1
19	M.S Block Pipe	Yeild Stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
20	M.S. Rectangular pole	Weight/Meter	One Test		1	1
		Yeild stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
		Bend Test	One Test		1	1

Scanned with CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-01-31-86** **Date: 06-05-19**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer's Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-05-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	04-05-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.63	–
2	Finess by Air permeablity method (m^2/kg,Min)	298.4	225m^2/kg, Min
3	Density (gm/cc)	3.12	–
4	Standard Consistency (%)	29.0%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-01-31-86** **Date: 01-06-19**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer's Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-05-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	04-05-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-01-31-86** **Date: 06-05-19**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer's Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	03-05-19
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	03-05-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	589	589	3.9	96.1	90-100
3	20 mm	4898	5487	36.6	63.4	30-70
4	10 mm	7143	12630	84.2	15.8	10-35
5	4.75 mm	2118	14748	98.3	1.7	0-5
6	Pan	252	15000	100.0	0	---

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-01-31-86** **Date: 06-05-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	9.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	10.4	
3	Specific Gravity	2.67	_
4	Bulk Density(Loose) (Kg/l)	1.42	_
5	Bulk Density(Compacted) (Kg/l)	1.47	_
6	Water Absorption(%)	0.38	_

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

ಸಮಾಜಕಲ್ಯಾಣಇಲಾಖೆಯಅಧಿಕೃತಸಹಿ
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ಗಾಯತ್ರಿಪಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಮ್.ಪಿ. ಬೆಂಗಳೂರು

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-01-31-86** **Date: 06-05-19**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-05-19
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	03-05-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	198	198	4.0	96.0	90-100
3	10 mm	3150	3348	67.0	33.0	25-55
4	4.75 mm	1457	4805	96.1	3.9	0-10
5	Pan	195	5000	100	0	_

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-01-31-86** **Date: 06-05-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.4	
3	Specific Gravity	2.65	–
4	Bulk Density(Loose) (Kg/l)	1.53	–
5	Bulk Density(Compacted) (Kg/l)	1.55	–
6	Water Absorption(%)	0.25	–
7	Aggregate crushing Value(%)	24.1	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.8	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL PRO Sig. Date BANGALORE

R KARTHIK RECHAN
Authorized Signature
Quality Manager

End of Report

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ಗಾಣಿಗರಪಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Date: 06-05-19

Lab ID	:	**CP-2020-01-31-86**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer's Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-05-19
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2012 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	03-05-19
Total weight taken	:	1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

CIVIL PRO Sig. Date BANGALORE

Scanned with CamScanner

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-01-31-86** **Date: 06-05-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ಗಾಯರಪಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಮ.ಪಿ. ಬೆಂಗಳೂರು

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned with CamScanner

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID : **CP-2020-01-31-86** **Date: 06-05-19**

Customer : Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.

Address : T-Dasarahalli Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15

Agency : Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.

Customer's Reference : EE/SWD/DHZ/WO/06/2017-18

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 04-05-19

Sample Type : Sunvik

Reference to BIS codes : IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.

Date of test: : 04-05-19

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	10	0.616	528	672	21.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	16	1.581	572	674	19.0%	Satisfactory	Satisfactory

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig. Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ಸಾಸರವಳ್ಳಿ ವಲಯ, ಬ.ಮ.ನ.ಪ. ಬೆಂಗಳೂರು

Page 1/1
End of Report

Scanned with CamScanner

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Date: 10-05-19

Lab ID	:	**CP-2020-01-31-86**
Customer	:	Assistant Executive Engineer, T-Dasarahalli Sub Division, BBMP, Bangalore.
Address	:	T-Dasarahalli Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Culvert & U Shape Drain for Secondary SWD S Ramesh Road Urdu School in Dasarahalli ward No.15
Agency	:	Smt K.Jayamma, #H No:74, Behind Grama Panchayat Office, Sganbhog Layout, Dasanapura, Bangalore-562133.
Customer's Reference	:	EE/SWD/DHZ/WO/06/2017-18
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-05-19
Sample Type /Size	:	Precast Cover Slab (100mm)
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of test	:	06/05/2019

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	80.9	18.1	16.8	21.0
2	Cover Slab-2	75.49	100.52	1.122	4475	82.3	18.4	17.1	21.4
3	Cover Slab-3	75.50	100.51	1.118	4476	81.5	18.2	16.9	21.2

Note:

The results pertain to the samples received and tested.
All information furnished by the Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕಕಾರ್ಯಪಾಲಕಅಭಿಯಂತರರು
ಬೃಹತ್ ಮಳೆ ನೀರುಗಾಲುವೆ ಉಪ-ವಿಭಾಗ,
ಸಾಸರಪಳ್ಳಿ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned with CamScanner